

C. SERVICES

Ref. No.	Contract Description	Estimated Bid /Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI Received Date	WB NO to RFP	RFP Issued	Date of Receipt of Proposals	WB NO to the award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	Status
Phase I													
Package 1 Part A	Feasibility, environmental and social studies for 1698 km of prioritized roads with the option of assigning technical advisory services for the overall project implementation.	0.47	QCBS	Prior	30-Jun-04	02-Nov-04	11-Nov-04	06-Jan-05	09-May-05	12-May-05	10-Jun-05	21-Aug-07	Services Completed
Package 1 Part B	Technical Advisory Services for overall project implementation.										Not Assigned		
Package 2	Detailed Project Report for rehabilitation of 205 km with the option of assigning quality assurance and technical support services during construction	0.25	QCBS	Prior	30-Sep-04	08-Feb-05	15-Feb-05	01-Apr-05	18-Jul-05	22-Jul-05	29-Jul-05	30-Nov-06	Services Completed
Package 2 Part B	Quality assurance and Technical Support Services during Construction.(TAC)	0.16									26-Mar-07		

Phase II													Status
Ref. No.	Contract Description	Estimated Bid /Contract Price (USD million)	Procurement Method	Review by Bank (Yes / No)	EOI Received Date	WB NO to RFP	RFP Issued	Date of Receipt of Proposals	WB NO to the award of Contract	Date of Award of Contract	Date of Start of Assignment	Completion Date	
Package 1	Preparation of detailed Project Reports for rehabilitation & upgradation of 258 km length, including construction supervision as the case may be.	Consultancy Called Off										Consultancy Called Off	
Package 2	Devising a program for Output and Performance based contracts for Road Network of about 600 Km	1.39	QBS	Prior	30-Aug-07	16-Nov-07	16-Nov-07	08-Feb-08	10-Jul-08	24-Jul-08	07-Aug-08	30-May-09	The Consultant has been asked to submit cost for additional network.

Package 3	HIV/AIDS Awareness	0.262	QCBS	Post	19-Feb-07	Post Review	11-Apr-07	23-May-07	09-Nov-07	19-Nov-07	18-Dec-07	18-Nov-11	Services in progress.
Package 4	Reclassification of Road Network	Consultancy called off. To be included in Package 6; Integrated Transport Policy & Strategy and Strategic Investment Plans Study											
Package 5	Preparation of GIS maps for Road Network in Punjab	0.04	Single Source	Post	-	-	-	-	-	25-Jul-07	25-Jul-07	24-Jan-08	Services in progress. Extension of time in being envisaged.
Package 6	Integrated Transport Policy and Strategy and Strategic Investment Plans Study	0.90	QBS	Prior	22-Apr-08	19-Jul-08	22-Jul-08	06-Oct-08	-	-	-	-	Negotiations to commence in April 09.
Package 7	Development of Road Safety Strategy and Generating Awareness on Traffic and Road Safety.	0.50	QCBS	Prior	02-Apr-09	-	-	-	-	-	-	-	Last date for receiving of EoIs is 17 th April 09. Cost estimate to be revised.
Package 8	Road Fund Secretariat	0.65	QBS	Prior	10-Dec-07	-	-	-	-	-	-	-	
Package 9	Asset Management Software development and training	0.30	QCBS	Post	-	-	-	-	-	-	-	-	Consultancy planned to begin after GIS digitization

Package 10	Training (IT, Contract management, Quality Control & Procurement) ; several packages	0.75	CQ/SS	Post	-	-	-	-	-	-	-	-	3 Phases completed
Package 11	Environment Management Plan Training and Pollution Monitoring	0.16	CQS	Post	22-Aug-07	Post Review	02-Nov-07	04-Jan-08	Post Review	29-May-08	06-Jun-08	28-May-12	Ongoing
Package 12	Training (Financial Management); several packages	0.30	CQ/SS	Post	-	-	-	-	-	-	-	-	Initial training imparted, Next training likely to be scheduled shortly.
Package 13	Road Safety Database, training etc.(several packages, but no package to exceed 0.05 USD million)	0.20	CQS	Post	-	-	-	-	-	-	-	-	
	1. Consultancy Services for creation of online road safety database management system	0.01	SS	Post	-	-	-	12-Sep-08	Post	17-Oct-08	17-Oct-08	16-Jan-09	Services in progress.
Package 14	Road User Satisfaction Survey	0.16	CQS	Post	16-Oct-07	Post Review	26-Dec-07	31-Jan-08	Post Review	10-Oct-08	17-Oct-08	16-Apr-12	Services in progress.

	b) Surveys (Average network speed, vehicle operating cost , road roughness and road condition survey)	0.20	QCBS	Post									
Package 15	Feasibility studies & advisory services for Preparation of PPP	1.25	QBS	Prior	-	-	-	-	-	-	-	-	
Package 16	Appointment of Project Management Consultant for Assistance in Procurement of Main Computerization Consultancy Services	0.20	QBS	Post	05-Nov-08								Short listing along with draft RFP shared with the WB.
	Computerization of PWD B&R	2.50	QCBS	Prior	03-Oct-07								
Package 17	DPR Consultancy for Rehabilitation of affected reaches of PM/6	Consultancy called off.											
Package 18	Services of Internal Auditor for PSRSP (several packages but no package to exceed 0.05 USD million)	0.020	CQS/SS	Post	-	-	-	-	-	-	-	-	
	1) Internal Auditor for Financial Year 2007-08	0.002	CQS	Post	-	Post	-	11-Apr-07	Post	13-Sep-07	13-Sep-07	12-Sep-08	Services completed.
	2) Internal Auditor for year 2008-09	0.005	SS	Post	-	-	-	29-Sep-08	Post	24-Feb-09	24-Feb-09	24-Feb-10	Services in progress.

