

Inspection of construction camp M/s Valech Engineering located at Rahon was made on 21<sup>st</sup> June 07. During the inspection the compliance to observation made dated 19<sup>th</sup> February 07 is listed below.

### M/s Valech Engineering

| Sl. No. | Previous Observations                                                                                                                                                                                                                                                                                   | Compliance Status                                                                                                                                                                                  |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1       | It was suggested that layout plan of camp, land lease/register copy and NOC from Pollution Control Board be submitted prior to start of work.                                                                                                                                                           | NOC has been obtained by the agency.                                                                                                                                                               |
| 2       | The construction of 4 rooms for office and skilled labour room was completed. It was further informed that max of 10 people (drivers, plant operator, foreman etc) will be staying in the camp, so it was suggested that number of rooms constructed is not sufficient and 2 more rooms be constructed. | This has been completed.                                                                                                                                                                           |
| 3       | 2 toilets with attached bathroom were completed with septic tank. It was suggested that the number of toilet is not sufficient and additional 2 more should be constructed.                                                                                                                             | Two toilets are under construction.                                                                                                                                                                |
| 4       | It was informed that Generator to be used in plant operation will be noise less.                                                                                                                                                                                                                        | The generator has been installed in the plant.                                                                                                                                                     |
| 5       | It was informed that a fuel pump will be provided in the camp and location was identified for the same.                                                                                                                                                                                                 | There has been change in location of fuel pump location. As a result, this is affecting trees that have grown up. Hence these affected trees should be transplanted at other location of the camp. |
| 6       | Stem plantation of Poplar tree was in progress, it was further suggested to include Ashoka Tree along the boundary of camp.                                                                                                                                                                             | Trees planted have grown and replacement should be done where sapling dried out.                                                                                                                   |
| 7       | It was pointed out that the camp site should have a defined boundary and should start its construction at earliest.                                                                                                                                                                                     | Work is in progress.                                                                                                                                                                               |
| 8       | The construction of laboratory, information kiosk, and kitchen was not completed and was advised to complete prior to start of work. The waste water from kitchen should be disposed in                                                                                                                 | Laboratory room construction has been completed. Information kiosk room was not defined.                                                                                                           |

| Sl. No. | Previous Observations                                                                           | Compliance Status                                                   |
|---------|-------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
|         | hygienic manner.                                                                                |                                                                     |
| 9       | It was further suggested to have defined area for vehicle repairing and scrap yard in the camp. | Workshop has been constructed, but scrap yard has not been defined. |
| 10      | A 3.5m wide metaled was asked to be constructed after installation of plant.                    | This is under construction.                                         |

**Additional Observations:**

- The brick paving done all along the bitumen, oil storage area of plant should be plastered with cement mortar.
- Waste water collection pit is required for proper disposal of waste water, at present this is absent in the camp.
- Bitumen drums stocked in the plant needs to be stacked under a shade with impervious platform at defined area.
- It is required to be ensured that the metal road construction in the plant is completed before the start of work. Otherwise, it is likely that this will never materialize after start of work.
- Information Kiosk rooms needs to be allocated in the camp, as this was found absent in the camp, though it was mentioned in the display board.