

Singla Construction Camp, Bathinda

1. The construction of rooms is at completion stage.
2. The contractor can start the restoration of the borrow area, as earth has been stocked on site for preparation of berm.
3. With finishing of berm preparation, simultaneously site cleaning process can also be started.

Additional Observation

1. Centre line road marking was in progress.
2. Earthen berm preparation is completed in (approx) 50 percent of road length, and earth collection is over at most of road stretches.