

Inspection of construction camp M/s D S Builders located at Badbar, M/s Garg Construction & Co, located at Haldiya and M/s Singla Construction Co at Ramgarh coming under Sangrur division was made on 12th June 2007. During the inspection observations made are listed below:

M/s Garg Construction & Co, Haldiya

Sl No	Previous Observation	Compliance
1H	The "No Objection Certificate / Consent" issued for the plant has expired on December 2006. This needs to be renewed from Punjab Pollution Control Board.	This has been renewed and submitted.
2	It was advised that Information Kiosk should be in place before start of construction work.	This has been completed.
3	Drain from water tank near submersible pump need to be made <i>pucca</i> with draining of waste water to soak pit.	This has been completed.
4	Fire safety measures near oil storage, kitchen area are lacking, hence fire safety measures should be provided to these location and other fire accident prone area.	Improvement is required.
5	The switch board of submersible pump needs to be provided with insulated box to prevent any kind of mishap and properly fitted on wall.	This has been completed.
6	There was no circulation in the labour quarters, so it was advised to provide circulation in all the rooms.	This has been provided.
7	Oil soaked soil should be properly stripped and disposed off. The disposal location should be duly approved.	The disposal location yet to be identified.
8	The soil in the backside of office is loose and erosion prevention measures should be taken up with landscaping.	Cleaning of the location was done.
9	The waste bitumen drums are not stacked properly. These drums may be stored appropriately in the empty store rooms in front of office.	This has been done.
10	Dust is generated in the camp, regular watering should be done to minimize the dust generation.	This needs to be done on regular basis.
11	It was advised that proper traffic management and safety measures should be taken up during construction bitumen laying	Traffic safety measures were available on site. But additional caution/warning sign needs to be

Sl No	Previous Observation	Compliance
	process.	provided at culvert widening locations.
12	Waste water from bathrooms should not be disposed off directly on road instead this should be drained into a soakage pit.	This has been done.
13	Waste bitumen mix in the camp can also be utilized for footpath in labour quarter area, which at present is dusty and will turn muddy during rains.	The waste bitumen mix is being utilized for filing of potholes of road leading to plant.
14	Advised air and noise quality monitoring. Executive engineer should submit result afterwards.	This was not done.