

Inspection of construction camp M/s D S Builders located at Badbar, M/s Garg Construction & Co, located at Haldiya and M/s Singla Construction Co at Ramgarh coming under Sangrur division was made on 12th June 2007. During the inspection observations made are listed below:

M/s Singla Construction & Co, Ramgarh

Sl No	Previous Observation	Compliance
1	Contractor has obtained the No Objection Certificate for installation of plant. Subsequently it was advised to get the consent letter for operation of plant.	The Consent for operation of plant was available from PPCB.
2	Top soil shall be stripped and will be stacked not more than 2 m height. The stacked top soil shall be turfed to protect it against erosion.	Effort made to preserved the top soil. Contamination of soil indicate the effort was made late after installation of plant.
3	Impervious surface with shed for storage of waste bitumen drum.	Sand over tarpaulin sheet was provided. This was again asked to be provided on impervious platform.
4	Camp site shall be demarcated with boundary as well plantation of trees along the boundary.	Fencing of camp is not completed.
5	Transformer exists near entry gate to camp. The location should be properly barricaded with permanent feature and caution sign should also be provided.	A temporary measure is provided.
6	It is advised that effort should be made to fill low lying area to prevent stagnation of water, which may be a concern from health issue perspective.	Filling of low lying area is done with aggregate.
7	It is required to ensure that fire safety measures are installed at all accident prone locations.	Improvement is required.
8	The drainage pattern of the location should be checked out and measures to drain out the storm water should be included.	This need to be work out to prevent water from plant site entering into adjoining field.
9	Vehicle circulation in the camp should be properly planned in order to minimize compaction of soil.	Not defined.
10	It was advised to have defined vehicle parking area.	Not defined.
11	It was advised that the aggregate storing yard should be brick paved.	Not done.

Additional Observations

- An earthen bund type with sand bag maybe placed between agriculture filed and aggregate stocking area to prevent ingress of aggregate in agriculture field.
- Good house keeping during filling of bitumen needs to be ensured so as to prevent leakage and spillage.
- Waste oil has been collected in drums and these drums should be placed on impervious platform.