

Inspection was carried on 16/5/2007 in road corridors as well as construction camp coming under the jurisdiction of Amritsar division. The observations made during the visit and as informed to contractor to rectify are listed below.

### **M/s Rajinder and Company**

1. Plant Site Management
  - The repairing of vehicle is being carried out at the constructed repairing platform.
  - The waste oil drums are stored on concrete platform.
  - The construction of labour shelters is completed with bathroom, but toilet is still yet to be completed.
  - It is observed that some amount of waste bitumen mix is being utilized for developing the front portion of driver rooms.
  - As intimated in earlier inspection, the DG set has not been replaced with new noise less one.
  - It has been observed that due to loading and unloading of drum, the sand over tarpaulin sheet is not effective and hence was suggested to go for brick cement mortar platform.
  - The fire safety measure which was provided earlier was not available during the inspection.
  - Poor maintenance of plant and generator has resulted into leaking of oil and there by contamination of surrounding soil.
  - Large quantities of bitumen mix are still stocked in the camp. This was pointed out in first inspection also, but as on date it is not cleared.
  - Large quantity of stripped off bitumen mix stocked was observed on site. The disposal or utilization measures needs to be submitted.
  
2. Traffic Safety Management
  - Work was stopped due to completion of bitumen.
  - Adequate traffic warning sign was not visible at site.